# Berryessa Union School District

# **Bond Measure L - Implementation Plan**



# **Table of Contents**

1.	Executive Summary	2
2.	Program Budget Overview	4
3.	Percentage of Total Cost	5
4.	Program Schedule	6
5.	Master Schedule	7
6.	Master Budget	11
7.	Brooktree Elementary School	13
8.	Cherrywood Elementary School	16
9.	Laneview Elementary School	19
10.	Majestic Way Elementary School	22
11.	Noble Elementary School	25
12.	Northwood Elementary School	28
13.	Ruskin Elementary School	31
14.	Summerdale Elementary School	34
15.	Toyon Elementary School	37
16.	Vinci Park Elementary School	40
17.	Morrill Middle School	43
18.	Piedmont Middle School	46
19.	Sierramont Middle School	49
20.	Central Kitchen	52
21.	Technology	. 53
22.	Energy Conservation	. 54
23.	District Office	55
24.	District Wide Projects	. 56
25.	Program Costs	. 57

#### 1. Executive Summary

#### **Background:**

In April of 2013, Berryessa Union School District began the process of conducting a District-wide survey to assess the current status of the District's facilities, and to help guide upcoming decisions related to facility utilization and improvement.

The assessment process involved reviewing each of the District's school sites, as well as the District Office building, the Maintenance Operations and Transportation yard, and the Central Kitchen facility. The goal of the assessment process was to identify and evaluate the existing conditions of the various facilities along with the capacity and utilization rates of the schools, document these conditions, categorize and group them, and provide estimated costs for remedies as needed.

With rapid changes in technology and the proximity to the thriving Silicon Valley technology sector, the Berryessa Union School District focus is on providing students with an excellent technological foundation. Therefore, the 21st Century learning environment was one of the top priorities, and was apparent throughout the process.

Guidance from the District led to an extended period of data gathering, with a goal to include input from as many of the various staff members as possible. Initial meetings were held in May and June of 2013 at each of the sites. Typical attendees included the principal, a group of certificated staff members as representative of the various positions as possible, clerical and maintenance staff, parents and community representatives, and District facilities management. Using a standard checklist, a discussion was held to facilitate candid input from everyone involved regarding campus issues and ideas for resolving or mitigating them.

Further discussions were held to facilitate dialog based on ideas and suggestions from the initial round of meetings. These highly productive sessions were influential in the creation of the final product.

At all times, the focus was on the following items:

- 1. Code, Safety, and Security
- 2. Technology
- 3. Updated Classrooms, Student Support Services, and 21st Century Learning
- 4. Energy Conservation
- 5. Site Work

The estimated total cost for the Berryessa Union School District Facility Needs Assessment is **\$251.146.806**.

#### The Implementation Plan (IP):

The Implementation Plan (IP) becomes the road map for the execution of the Berryessa Union School District's Measure "L" Bond program. The journey from inception to completion of all the projects encompassed by Measure "L" are a multi-year task which will necessarily involve adjustments to the project and even changes to the projects list before done.

The three most important elements in the IP are

- Scope definition
- Budget reconciliation
- Schedule development

All three of these elements are highly variable and the success of the program depends on a careful balance of competing priorities.

**Scope** is defined as the physical requirements of the project; security upgrades, extent of classroom modernization, accessibility upgrades, etc.

**Budget** is the sum of all costs including planning, design, permits, construction, furniture, technology and District overhead.

**The schedule** creates a time line for executing individual projects taking into impact to ongoing programs, bond cash flow restrictions and Architect/Engineers workload.

This Implementation Plan is based on input from multiple levels of interested stakeholders including District administrative and academic leadership, campus contingencies, facilities maintenance and operations staff, information technology personnel and construction industry consultants.

The District would like to thank the many staff and community members who were involved in helping us create this plan. A special thanks to the Berryessa Community for voting "YES" on Measure L. Measure L will provide the District with the resources to put this plan into action and support the academic programs that will benefit our students for many years to come.

#### **District Goals:**

Ensure a safe learning environment
Enhance proficiency in the 4 C's: communication, collaboration,
critical thinking, creativity
Enhance technology
Provide professional development for all staff
Increase parent and community
involvement and education

# 2. Program Budget Overview

Bond Priorities	Total
1 Code, Safety and Security	\$9,616,993
2 Technology	\$7,846,249
3 Updated Classrooms, Student Support Services and 21st Century Learning	\$44,422,907
4 Energy Conservation	\$10,870,223
5 Site Work	\$4,243,629
Total Program Costs	\$77,000,000


# 3. Percentage of Total


Description	Proposed Budget	Percentage of Total Cost
Brooktree Elementary School	\$2,775,715	3.60%
Cherrywood Elementary School	\$2,641,308	3.43%
Laneview Elementary School	\$2,628,354	3.41%
Majestic Way Elementary	\$2,576,170	3.35%
Noble Elementary School	\$2,739,415	3.56%
Northwood Elementary School	\$3,016,300	3.92%
Ruskin Elementary School	\$2,697,784	3.50%
Summerdale Elementary School	\$2,976,998	3.87%
Toyon Elementary School	\$2,731,914	3.55%
Vinci Park Elementary School	\$2,801,993	3.64%
Morrill Middle School	\$4,849,363	6.30%
Piedmont Middle School	\$4,214,915	5.47%
Sierramont Middle School	\$5,949,291	7.73%
Energy Conservation Project	\$10,836,279	14.07%
Central Kitchen	\$5,971,020	7.75%
District Office- Main	\$2,154,423	2.80%
Technology - Wireless/Infrastructure	\$2,349,611	3.05%
Technology - Classroom	\$3,191,980	4.15%
District - Wide	\$5,696,500	7.40%
Program	\$3,038,500	3.95%
Bond Contingency	\$1,162,168	1.51%
Total Program Cost	\$77,000,000	100%


# 4. Program Schedule


Majestic Way & Morrill   Summer 2016 Projects - Phase 2   2016   - 2,560,082	Project	Construction Start	Year	Year	Year	Year
Technology - Wireless/Infrastructure						
Technology - Classrooms	Jump Start Projects - Phase 1		2015	2016	2017	2018
Technology - Classrooms	m 1 1 17 1 7 C	2015	2 2 4 2 6 4 4		1	
Energy Conservation Project		**************				
Central Kitchen						
Play Area Surface   Equipment Project - All Elementary Schools						
Summer 2016 Projects - Phase 2		************************				
Majestic Way & Morrill   Summer 2016 Projects - Phase 2		2015	1,280,687	-	-	-
Noble Elementary School		2015	952,478	-	-	-
Noble Elementary School						
Northwood Elementary School   2016   - 2,596,525   -   -   -	Summer 2016 Projects - Phase 2					
Northwood Elementary School   2016   - 2,596,525   -   -   -	Noble Elementary School	2016	-	2,560,082		-
Vinci Park Elementary School   2016   - 2,684,458   - 3,987,414   - 3,087,414   - 3,	Northwood Elementary School	2016	-			
Sierramont Middle School   2016   - 3,987,414	Summerdale Elementary School	2016	-	2,341,379	-	
2016 Paving Project - Noble, Northwood, Summerdale, Vinci Park, Sierramont & Toyon	Vinci Park Elementary School	2016	-	2,684,458	-	-
Summer 2017 Projects - Phase 3	Sierramont Middle School	2016	-	3,987,414	-	-
Laneview Elementary School   2017   -   -   2,453,276   -       Ruskin Elementary School   2017   -   -   2,398,879   -     Toyon Elementary School   2017   -   -   2,241,528     Piedmont Middle School   2017   -   -   4,141,509   -     2017 Paving Project - Laneview, Ruskin & Piedmont   2017     153,584      Summer 2018 Projects - Phase 4		2016		2,945,182		
Laneview Elementary School   2017   -   -   2,453,276   -	Serramone & Toyon					
Ruskin Elementary School   2017   -   -   2,398,879   -	Summer 2017 Projects - Phase 3					
Toyon Elementary School   2017   -   -   2,241,528	Laneview Elementary School	2017	-	-	2,453,276	-
Piedmont Middle School   2017   -   4,141,509   -   2017   National Project - Laneview, Ruskin & Piedmont   2017   National Project - Laneview, Ruskin & Piedmont   2017   National Project - Laneview, Ruskin & Piedmont   2018   National Project - Phase 4   Summer 2018 Projects - Phase 4   Summer 2018 Projects - Phase 4   Summer 2018 Projects - Phase 4   Summer 2018   National Project - Phase 4   Summer 2018   National Project - Phase 4   National	Ruskin Elementary School	2017	-	-	2,398,879	-
Summer 2018 Project - Laneview, Ruskin & Piedmont   2017   153,584	Toyon Elementary School	2017	-	-	2,241,528	
Brooktree Elementary School   2018   -   -   2,507,2	Piedmont Middle School	2017	-	-	4,141,509	-
Brooktree Elementary School   2018   -   2,507,2	2017 Paving Project - Laneview, Ruskin & Piedmont	2017			153,584	
Cherrywood Elementary School         2018         -         -         2,291,7           Majestic Way Elementary         2018         -         -         2,190,0           Morrill Middle School         2018         -         -         -         3,804,9           2018 Paving Project - Brooktree, Cherrywood, Majestic Way & Morrill         2018         -         -         -         -         2,154,4           District Office- Main         2018         -         -         -         -         2,154,4           District - Wide         \$27,500         \$1,889,667         \$1,889,667         \$1,889,67	Summer 2018 Projects - Phase 4					
Cherrywood Elementary School         2018         -         -         2,291,7           Majestic Way Elementary         2018         -         -         2,190,0           Morrill Middle School         2018         -         -         -         3,804,9           2018 Paving Project - Brooktree, Cherrywood, Majestic Way & Morrill         2018         -         -         -         -         2,154,4           District Office- Main         2018         -         -         -         -         2,154,4           District - Wide         \$27,500         \$1,889,667         \$1,889,667         \$1,889,67	Duraltura Elementero Calcal	2010				2 507 200
Majestic Way Elementary       2018       -       -       2,190,0         Morrill Middle School       2018       -       -       3,804,9         2018 Paving Project - Brooktree, Cherrywood, Majestic Way & Morrill       2018       -       -       -       -       2,154,4         District Office- Main       2018       -       -       -       -       2,154,4         District - Wide       \$27,500       \$1,889,667       \$1,889,667       \$1,889,67 </td <td></td> <td></td> <td>-</td> <td></td> <td>-</td> <td></td>			-		-	
Morrill Middle School   2018   -   -   3,804,9			-		-	
2018 Paving Project - Brooktree, Cherrywood, Majestic Way & 2018   1,065,0		•			_	
Morrill   2018   -   -   2,154,4			-			
District - Wide         \$27,500         \$1,889,667         \$1,889,667         \$1,889,667         \$1,889,667         \$1,889,667         \$1,889,667         \$1,889,667         \$1,889,667         \$1,889,667         \$1,889,667         \$1,889,667         \$1,889,667         \$1,889,667         \$1,989,667         \$1,89,667         \$1,889,667         \$1,889,667         \$1,889,667         \$1,889,667         \$1,889,667         \$1,889,667         \$1,889,667         \$1,889,667         \$1,889		2018				1,065,095
Program         \$759,625	District Office- Main	2018	-	-	-	2,154,423
Program         \$759,625	District - Wide		\$27,500	\$1.889.667	\$1.889.667	\$1,889,667
Subtotal         25,369,180         19,764,330         14,038,068         16,662,91           Bond Contingency         75,834,51		***************************************				\$759,625
Subtotal         75,834,53           Bond Contingency         1,165,4				·		16,662,958
Bond Contingency 1,165,4	Subtotal		, , , , , , , , , , , ,	, , , , , ,	, , , , , , , , , , , , , , , , , , , ,	75,834,536
		1				1,165,464
Total Program Cost   77 000 0	Total Program Cost					77,000,000

### 5. Master Program Schedule









# 6. Master Program Budget

Description	Propos	ed Budget	С	urrent Budget Total		Difference proved-Current)	Expended to Date	1	Difference rent-Expended)
HADD GOOTES									
HARD COSTS									
Construction									
Modernization	\$	26,601,506	\$	26,601,506	\$	_	\$ -	\$	26,601,506
Paving Project 2016	\$	2,290,713	\$	2,290,713	\$	_	\$ -	\$	2,290,713
Paving Project 2017	\$	112,698	\$	112,698	\$	_	\$ -	\$	112,698
Paving Project 2018	\$	823,751	\$	823,751		_	\$ -	\$	823,751
Play Area Surface / Equipment Project	\$	955,996	\$	955,996	\$	_	\$ -	\$	955.996
Central Kitchen	\$	3,748,963	\$	3,748,963			\$ -	\$	3,748,963
Energy Conservation Project	\$	9,100,000	\$	9,100,000			\$ -	\$	9,100,000
District Office	\$	1,557,826	\$	1,557,826			\$ -	\$	1,557,826
	\$					-		\$	
Technology - Wireless		2,082,075	\$	2,082,075		-	\$ -		2,082,075
Technology - Classroom	\$	2,598,334	\$	2,598,334	\$	-	-	\$	2,598,334
Exterior Painting	\$	760,880	\$	760,880	\$	-	\$ -	\$	760,880
Sub-Total	\$ 5	0,632,742	\$	50,632,742	\$	-	\$ -	\$	50,632,742
Construction Contingency	\$	4,835,774	\$	4,835,774	\$	_	\$ -	\$	4,835,774
Sub-Total Hard Costs		5,468,517	\$	55,468,517	\$	-	\$ -	\$	55,468,517
	Ψ 5	0,100,01	Ψ.	55,155,517	ļ *		•	_	00,100,01
SOFT COSTS									
		-		·					
Architectural & Engineering					١.			١.	
Architectural & Engineering	\$	4,902,506	\$	4,902,506	\$	-	\$ -	\$	4,902,506
Architectural & Engineering Reimbursable	\$	222,886	\$	222,886	\$	-	\$ -	\$	222,886
Sub-Total	\$	5,125,392	\$	5,125,392	\$	-	\$ -	\$	5,125,392
Specialty Consultants									
Engineering Studies / Surveys	\$	65,000	\$	65,000	\$	-	\$ -	\$	65,000
Kitchen Consultant	\$	50,000	\$	50,000	\$	-	\$ -	\$	50,000
Geotechnical Report	\$	52,000	\$	52,000	\$	-	\$ -	\$	52,000
CEQA	\$	31,000	\$	31,000	\$	-	\$ -	\$	31,000
Technology Consultant	\$	80,000	\$	80,000	\$	-	\$ -	\$	80,000
Sub-Total	\$	278,000	\$	278,000	\$	-	\$ -	\$	278,000
Construction Management	١.		١.		١.				
Construction Management	\$	2,901,674	\$	2,901,674	\$	-	\$ -	\$	2,901,674
Reimbursable	\$	132,629	\$	132,629	\$	-	\$ -	\$	132,629
Sub-Total	\$	3,034,304	\$	3,034,304	\$	-	\$ -	\$	3,034,304
Plan Check & Permit Fees									
	<b>.</b>	202.406	4	202.406			φ.	d.	202.406
ORS/Division of the State Architect Fee	\$	393,496	\$	393,496	\$	-	\$ -	\$	393,496
Other Permit & Plan Check Fees	\$	50,000	\$	50,000	\$	-	-	\$	50,000
Utilities Fee	\$	150,000	\$	150,000	\$	-	\$ -	\$	150,000
Sub-Total	\$	593,496	\$	593,496	\$	-	\$ -	\$	593,496
Document Reproduction									
Document Reproduction & Printing	\$	82,000	\$	82.000	\$		\$ -	\$	82,000
Advertisement	\$		φ	- ,		-	\$ -	\$	
Sub-Total	\$	13,200 <b>95,200</b>	\$	13,200 <b>95,200</b>	\$ \$		\$ -	\$	13,200 <b>95,200</b>
Sub-Total	J.	93,200	Ф	93,200	J.		-	J	93,200
Testing & Inspection									
DSA Project Inspector	\$	837,158	\$	837,158	\$	_	\$ -	\$	837,158
Material Testing & Inspection	\$	167,464	\$	167,464	\$		\$ -	\$	167,464
Geotechnical Inspection	\$	70,750	\$	70,750	\$	_	\$ -	\$	70,750
Sub-Total	1	1,075,371	\$	1,075,371	\$		\$ -	\$	1,075,371
240 2044	7	, , 1	1	_,_,_,_,_	Ĭ			Ĭ	_,
Miscellaneous Expenses									
Miscellaneous	\$	50,000	\$	50,000	\$		\$ -	\$	50,000
Sub-Total	\$	50,000	\$	50,000	\$	-	\$ -	\$	50,000
Soft Cost Contingency		205 55		000 00-	_				00====
Soft Cost Contingency	\$	307,553	\$	307,553	\$	<u> </u>	\$ -	\$	307,553
Sub-Total	\$	307,553	\$	307,553	\$	-	\$ -	\$	307,553
Cub Tatal C-A- Ct-	¢ 1	0 550 245	ø	10 550 215	•		¢	¢	10 550 215
Sub-Total Softs Costs	<b>3</b> 1	0,559,315	\$	10,559,315	\$		\$ -	\$	10,559,315

OTHER PROJECT COSTS										
Interim Housing	\$		\$		\$	-	\$	-	\$	
Moving	\$	1,060,000	\$	1,060,000	\$	-	\$	-	\$	1,060,000
Furniture, Fixtures & Equipment	\$	5,684,000	\$	5,684,000	\$	-	\$	-	\$	5,684,000
Security Equipment	\$	27,500	\$	27,500	\$	-	\$	-	\$	27,500
Sub-Total Softs Costs	\$	6,771,500	\$	6,771,500	\$	-	\$	-	\$	6,771,500
PROGRAM COSTS										
Administration										
District Staff Cost/Program Management Costs	\$	1,375,000	\$	1,375,000					\$	1,375,000
Legal Fees	\$	125,000	\$	125,000					\$	125,000
Sub-Total	\$	1,500,000	\$	1,500,000	\$	-	\$	-	\$	1,500,000
Special Consultants										
Master Plan Costs	\$	150,000	\$	150,000					\$	150,000
Hazardous Material Consulting	\$	40,000	\$	40,000					\$	40,000
Geotechnical Report	\$	50,000	\$	50,000					\$	50,000
Design Guidelines, Standard Specifications	\$	30,000	\$	30,000					\$	30,000
Sub-Total	\$	270,000	\$	270.000	\$	-	\$		\$	270,000
343 1344	,	2.0,000	*	270,000	-		<u> </u>		,	270,000
Program Support Costs	_		_						_	
Printing, Supplies & Reimbursables	\$	65,000	\$	65,000					\$	65,000
Office Equipment	\$	25,000	\$	25,000					\$	25,000
Interim Housing	\$	125,000	\$	125,000					\$	125,000
Seminars/Training	\$	10,000	\$	10,000					\$	10,000
Product Research	\$	5,000	\$	5,000	_		_		\$	5,000
Sub-Total	\$	230,000	\$	230,000	\$	-	\$	-	\$	230,000
Public Relations and Contractor Outreach									\$	-
Public Relations/Communications	\$	75,000	\$	75,000					\$	75,000
Public Bid Advertising	\$	15,000	\$	15,000					\$	15,000
Sub-Total	\$	90,000	\$	90,000	\$	-	\$	-	\$	90,000
Bond Costs	\$	-							\$	_
Bond Counsel Advisor	\$	170,000	\$	170,000					\$	170,000
Bond Underwriter	\$	470,000	\$	470,000					\$	470,000
Issuance Costs	\$	30,000	\$	30,000					\$	30,000
Disclosure Counsel	\$	40,000	\$	40,000					\$	40,000
Financial Advisor	\$	90,000	\$	90,000					\$	90,000
Election Costs	\$	60,000	\$	60,000					\$	60,000
Sub-Total	\$	860,000	\$	860,000	\$	-	\$	-	\$	860,000
Program Contingency										
Program Cost Contingency	\$	88,500	\$	88,500					\$	88,500
Sub-Total	\$	88,500	\$	88,500	\$		\$	-	\$	88,500
	·				,		,		·	
Total Program Costs	\$	3,038,500	\$	3,038,500	\$	-	\$	-	\$	3,038,500
Subtotal Project Costs	\$	75,834,536	\$	75,834,536	\$	-	\$		\$	75,834,536
Bond Contingency			\$	1,165,464						
Total Program Costs			\$	77,000,000						

# 7. Brooktree Elementary School



Site Map



#### Safety, Security and Accessibility

- Fencing
- Provide accessible parking
- Replace/repair site concrete
- Repair existing play structure areas
- Replace worn / damaged exterior doors
- Building exterior lighting (new)
- Replace drinking fountains (ADA)
- Upgrade exterior boys/girls restrooms

#### **Technology**

- Technology wireless/infrastructure
- Technology Classrooms
- New Distribution Panels for IDFs

#### Updated Classrooms/Student Support Services/21st Century Learning

- 21st Century Flex Learning
- Replace flooring
- Interior painting
- Ceiling finishes allowances
- Replace stage flooring
- Replace stage curtain
- Replace audio system
- Exterior painting

#### **Energy Conservation**

• Energy Conservation/Alternative Energy

#### Site Work

Selective Asphalt Repair at parking lots and play surface

### **Project Budget**

BROOKTREE ELEMENTARY SCHOOL													
Description		Proposed Budget	М	odernization	P	Paving Project 2018		Play Area Surface / Equipment Project		Exterior Painting	Cu	rrent Budget	Difference (Approved- Current)
HARD COSTS													
Construction  Modernization Paving Project 2018 Play Area Surface / Equipment Project Exterior Painting	\$ \$ \$	1,838,330 58,648 28,099 120,562	\$	1,838,330	\$		\$	28,099	\$	120,562	\$ \$ \$ \$	1,838,330 58,648 28,099 120,562	\$ - \$ - \$ - \$ -
Sub-Total	\$	2,045,639	\$	1,838,330	\$	58,648	\$	28,099	\$	120,562	\$	2,045,639	\$ -
Construction Contingency 10.00% Sub-Total Hard Costs	\$ <b>\$</b>	204,564 <b>2,250,203</b>	\$ <b>\$</b>	183,833 <b>2,022,163</b>	\$ <b>\$</b>	5,865 <b>64,513</b>	\$ <b>\$</b>	2,810 <b>30,909</b>	\$ \$	12,056 <b>132,618</b>	\$ <b>\$</b>	204,564 2,250,203	\$ - \$ -
SOFT COSTS					-								
Architectural & Engineering Architectural & Engineering Architectural & Engineering Reimbursable Sub-Total	\$ \$	268,951 12,375 <b>281,326</b>	\$ \$	247,500 12,375 <b>259,875</b>	\$ \$	-	\$ \$	3,709 - <b>3,709</b>	\$ \$	11,936 - <b>11,936</b>	\$ \$	268,951 12,375 <b>281,326</b>	\$ - \$ -
Construction Management Construction Management Reimbursable	\$	151,600 7,078	\$	141,551 7,078	\$	2,581 -	\$ \$	2,164	\$	5,305	•	151,600 7,078	\$ - \$ -
Sub-Total  Plan Check & Permit Fees  ORS/Division of the State Architect Fee	<b>\$</b>	<b>158,678</b> 20,950	<b>\$</b> \$	<b>148,629</b> 18,950	<b>\$</b>	2,581 1,000	<b>\$</b>	<b>2,164</b> 1,000	<b>\$</b> \$	5,305	<b>\$</b>	<b>158,678</b> 20,950	<b>\$</b> -
Sub-Total  Document Reproduction  Document Reproduction & Printing  Advertisement  Sub-Total	\$ \$ \$ \$	4,500 600 5,100	\$ \$ \$	2,500 600 3,100	\$ \$ \$	1,000	\$ \$ \$	500 - 500	\$ \$ \$	500 - <b>500</b>	\$ \$ \$	4,500 600 5,100	\$ - \$ - \$ -
Testing & Inspection  DSA Project Inspector  Material Testing & Inspection  Geotechnical Inspection	\$ \$ \$	37,597 5,055 1,500	\$ \$ \$	35,388 5,055 -	\$ \$	1,129	\$ \$	1,080 - 500	\$ \$ \$	- - -	\$ \$	37,597 5,055 1,500	\$ - \$ - \$ -
Sub-Total	\$	44,152	\$	40,443	\$	2,129	\$	1,580	\$		\$	44,152	\$ -
Soft Cost Contingency 3.00% Sub-Total	\$ <b>\$</b>	15,306 <b>15,306</b>	\$	14,130 14,130	\$ \$	375 <b>375</b>	\$	269 <b>269</b>	\$ <b>\$</b>	532 <b>532</b>	\$	15,306 <b>15,306</b>	\$ -
Sub-Total Softs Costs	\$	525,512	\$	485,127	\$	12,891	\$	9,221	\$	18,273	\$	525,512	\$ -
Moving Furniture, Fixtures & Equipment  Sub Total Other Project Costs	\$ \$	-	\$ \$		\$ \$	-	\$ \$	-	\$ \$		\$ \$	-	\$ - \$ -
Sub-Total Other Project Costs			Ť		Ĺ	-	_		_	4 # 0 000	Ĺ		Ť
Total Project Costs	\$	2,775,715	\$	2,507,290	\$	77,404	\$	40,130	\$	150,891	\$	2,775,715	\$ -

# 8. Cherrywood Elementary School



Site Map



#### Safety, Security and Accessibility

- Fencing
- Provide accessible parking
- Replace/repair site concrete
- Repair existing play structure areas
- Replace worn / damaged exterior doors
- Repair/replace playground equipment
- Building exterior lighting (new)
- Replace drinking fountains (ADA)
- Replace water lines
- Upgrade fire alarm system

#### **Technology**

- Technology wireless/infrastructure
- Technology Classrooms
- New Distribution Panels for IDFs

#### <u>Updated Classrooms/Student Support Services/21st Century Learning</u>

- 21st Century Flex Learning
- Replace flooring
- Interior painting
- Ceiling finishes allowances
- Replace stage flooring
- Replace stage curtain
- Replace audio system
- Exterior painting

#### **Energy Conservation**

• Energy Conservation/Alternative Energy

#### Site Work

• Selective Asphalt Repair at parking lots and play surface

### **Project Budget**

		CHERR	ΥW	VOOD ELE	M	ENTARY SO	НС	OOL					
Description		Proposed Budget		odernization	P	Paving Project 2018		Play Area Surface / Equipment Project		Exterior Painting	Cu	rrent Budget	Difference (Approved- Current)
HARD COSTS													
HARD COSTS													
Construction Modernization Paving Project 2018 Play Area Surface / Equipment Project Exterior Painting	\$ \$ \$	1,659,906 41,235 106,551 120,562	\$	1,659,906	\$	41,235	\$	106,551	\$	120,562	\$ \$ \$	1,659,906 41,235 106,551 120,562	\$ - \$ - \$ -
Sub-Total	\$	1,928,254	\$	1,659,906	\$	41,235	\$	106,551	\$	120,562	\$	1,928,254	\$ -
Construction Contingency 10.00% Sub-Total Hard Costs	\$ <b>\$</b>	192,825 <b>2,121,079</b>	\$	165,991 <b>1,825,896</b>	\$	4,123 45,358	\$	10,655 <b>117,206</b>	\$	12,056 132,618	\$	192,825 <b>2,121,079</b>	\$ - \$ -
Sub Total Hard Costs	4	2,121,077	<b>3</b>	1,023,070	Ψ	13,330	4	117,200	4	152,010	Ψ	2,121,077	<b>y</b>
SOFT COSTS													
Architectural & Engineering Architectural & Engineering Architectural & Engineering Reimbursable	\$	277,583 12,375	\$	247,500 12,375	\$	4,082	\$	14,065	\$	11,936	\$	277,583 12,375	\$ -
Sub-Total	\$	289,958	\$	259,875	\$	4,082	\$	14,065	\$	11,936	\$	289,958	\$ -
Construction Management Construction Management Reimbursable Sub-Total	\$ \$	143,136 6,391 <b>149,527</b>	\$ \$	127,813 6,391 <b>134,203</b>	\$ \$	-	\$ \$	8,204 - 8,204	\$ \$	5,305 - <b>5,305</b>	\$ \$	143,136 6,391 <b>149,527</b>	\$ - \$ -
Plan Check & Permit Fees		20.600		40.000		4 000		4 000	\$			20.500	
ORS/Division of the State Architect Fee Sub-Total	\$ <b>\$</b>	20,600 <b>20.600</b>	\$ \$	18,600 <b>18.600</b>	\$	1,000 <b>1.000</b>	\$ <b>\$</b>	1,000 <b>1.000</b>	\$	<del>.</del>	\$ <b>\$</b>	20,600 <b>20.600</b>	\$ - \$ -
Document Reproduction Document Reproduction & Printing Advertisement Sub-Total	\$ \$	4,500 600 <b>5,100</b>	\$ \$	2,500 600 <b>3,100</b>	\$ \$	1,000	\$ \$	500 - <b>500</b>	\$ \$	500 - <b>500</b>	\$ \$	4,500 600 <b>5,100</b>	\$ - \$ -
Testing & Inspection  DSA Project Inspector  Material Testing & Inspection  Geotechnical Inspection	\$ \$ \$	33,827 4,565 1,500	\$ \$ \$	31,953 4,565 -	\$ \$ \$	- 1,000	\$ \$	1,080 - 500	\$ \$	- - -	\$ \$ \$	33,827 4,565 1,500	\$ - \$ - \$ -
Sub-Total	\$	39,892	\$	36,518	\$	1,794	\$	1,580	\$	-	\$	39,892	\$ -
Soft Cost Contingency 3.00% Sub-Total	\$	15,152 <b>15,152</b>	\$	13,569 <b>13,569</b>	\$	291 <b>291</b>	\$	760 <b>760</b>	\$ <b>\$</b>	532 <b>532</b>	\$ <b>\$</b>	15,152 <b>15,152</b>	\$ - \$ -
Sub-Total Softs Costs	\$	520,229	\$	465,865	\$	9,981	\$	26,110	\$	18,273	\$	520,229	\$ -
	-	3_3,223	Ĺ	100,000	Ű	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	Ĺ	-0,110	_	10,273	Ľ	520,227	-
Moving  Experience Sequences	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$ - \$ -
Furniture, Fixtures & Equipment Sub-Total Other Project Costs	\$	-	\$ \$	-	\$	-	\$	-	\$	-	\$ <b>\$</b>	-	\$ -
Total Project Costs	\$ :	2,641,308	\$	2,291,762	\$	55,339	\$	143,316	\$	150,891	\$	2,641,308	\$ -

# 9. Laneview Elementary School



Site Map



#### Safety, Security and Accessibility

- Fencing
- Provide accessible parking
- Replace/repair site concrete
- Repair drainage
- Repair/replace playground equipment
- Repair existing play structure areas
- Replace worn / damaged exterior doors
- Replace non-complaint door thresholds
- Building exterior lighting (new)
- Replace drinking fountains (ADA)

#### **Technology**

- Technology wireless/infrastructure
- Technology Classrooms
- New Distribution Panels for IDFs

#### <u>Updated Classrooms/Student Support Services/21st Century Learning</u>

- 21st Century Flex Learning
- Replace flooring
- Interior painting
- Ceiling finishes allowances
- Replace stage flooring
- Replace stage curtain
- Replace audio system
- Exterior painting

#### **Energy Conservation**

• Energy Conservation/Alternative Energy

#### Site Work

• Selective Asphalt Repair at parking lots and play surface

### **Project Budget**

+			LANEVIEW ELEMENTARY SCHOOL													
Description	Proposed Budget	Мо	odernization	Pav	ring Project 2017		Play Area Surface / Equipment Project	Cu	rrent Budget		Difference (Approved- Current)					
HARD COSTS																
IMAD COSTS																
Construction  Modernization \$ Paving Project 2017 Play Area Surface / Equipment Project \$	20,141	\$	1,812,945	\$	20,141	\$	109,264	\$ \$	1,812,945 20,141 109,264	\$ \$ \$	- - -					
Sub-Total \$	1,942,351	\$	1,812,945	\$	20,141	\$	109,264	\$	1,942,351	\$	-					
Construction Contingency 10.00% \$	194,235	\$	181,295	\$	2,014	\$	10,926	\$	194,235	\$	-					
Sub-Total Hard Costs \$		\$	1,994,240	\$	22,155	\$	120,191	\$	2,136,586	\$	-					
SOFT COSTS																
Architectural & Engineering Architectural & Engineering \$		\$	226,290	\$	1,994	\$	10,817	\$	239,102	\$	-					
Architectural & Engineering Reimbursable \$ Sub-Total \$		\$	11,315	•	1.004	\$ <b>\$</b>	10.017	\$	11,315	\$						
Sub-Total \$	250,416	\$	237,605	\$	1,994	\$	10,817	\$	250,416	\$	-					
Construction Management Construction Management \$		\$	139,597	\$	886	\$	8,413	\$	148,896	\$	-					
Reimbursable \$ Sub-Total \$		\$ <b>\$</b>	6,980 <b>146,577</b>	\$ <b>\$</b>	886	\$ <b>\$</b>	8,413	\$ <b>\$</b>	6,980 <b>155,876</b>	\$ <b>\$</b>						
	,-	·	-,-	·		·	-,	Ů	,-	·						
Plan Check & Permit Fees  ORS/Division of the State Architect Fee \$	20,500	\$	18,500	\$	1,000	\$	1,000	\$	20,500	\$	_					
Sub-Total \$		\$	18,500	\$	1,000	\$	1,000	\$	20,500	\$	-					
Document Reproduction  Document Reproduction & Printing \$ Advertisement \$		\$	2,500 600	\$	1,000	\$	500	\$	6,000	\$	-					
Sub-Total \$	,	\$	3,100	\$	1,000	\$	500	\$ <b>\$</b>	1,800 <b>7,800</b>	\$						
	·															
Testing & Inspection  DSA Project Inspector \$  Material Testing & Inspection \$		\$	34,899 4,986	\$	388	\$	1,080	\$	36,367 4,986	\$	-					
Material Testing & Inspection \$ Geotechnical Inspection \$		\$	-	\$	1,000	\$	500	\$	1,500	\$	-					
Sub-Total \$	,	\$	39,885	\$	1,388	\$	1,580	\$	42,853	\$	-					
Soft Cost Contingency 3.00% \$	14,323	\$	13,370	\$	188	\$	669	\$	14,323	\$	_					
Sub-Total \$		\$	13,370	\$	188	\$	669	\$	14,323	\$	-					
Sub-Total Softs Costs \$	491,768	\$	459,036	\$	6,456	\$	22,980	\$	491,768	\$	-					
OTHER PROJECT COSTS																
,																
Interim Housing \$		\$	-	\$	-	\$	-	\$	-	\$	-					
Moving \$ Furniture, Fixtures & Equipment \$		\$	-	\$ \$	-	\$ \$	-	\$ \$	-	\$ \$	-					
Sub-Total Other Project Costs \$		\$	-	\$	-	\$	-	\$	-	\$	-					
Total Project Costs \$	5 2,628,354	\$	2,453,276	\$	28,611	\$	143,170	\$	2,628,354	\$						

November 18, 2014 - DRAFT

Page 21

# 10. Majestic Way Elementary School



Site Map



#### Safety, Security and Accessibility

- Fencing
- Provide accessible parking
- Replace/repair site concrete
- Repair existing play structure areas
- Replace worn / damaged exterior doors
- Building exterior lighting (new)
- Replace drinking fountains (ADA)
- Upgrade exterior boys/girls restrooms

#### **Technology**

- Technology wireless/infrastructure
- Technology Classrooms
- New Distribution Panels for IDFs

#### <u>Updated Classrooms/Student Support Services/21st Century Learning</u>

- 21st Century Flex Learning
- Replace flooring
- Interior painting
- Ceiling finishes allowances
- Replace stage flooring
- Replace stage curtain
- Replace audio system
- Exterior painting

#### **Energy Conservation**

• Energy Conservation/Alternative Energy

#### Site Work

Selective Asphalt Repair at parking lots and play surface

### **Project Budget**

		MAJEST	ΓIC	WAY ELE	M	ENTARY SC	НС	OOL					
Description	I	Proposed Budget	М	odernization	F	Paving Project 2018		Play Area Surface / Equipment Project	Exterior Painting		Cu	rrent Budget	Difference (Approved- Current)
HARD COSTS													
Construction		4 555 404		4 555 404							\$	1,575,431	
Modernization	\$	1,575,431	\$	1,575,431							\$	89,634	\$ -
Paving Project 2018	\$	89,634			\$	89,634					\$	88,087	\$ -
Play Area Surface / Equipment Project	\$	88,087					\$	88,087	φ.	120 562			\$ -
Exterior Painting	\$	120,562	_		Ļ				\$	120,562	\$	120,562	\$ -
Sub-Total	\$	1,873,714	\$	1,575,431	\$	89,634	\$	88,087	\$	120,562	\$	1,873,714	\$ -
Construction Contingency 10.00%	\$	187,371	\$	157,543	\$	8,963	\$	8,809	\$	12,056	\$	187,371	\$ -
Sub-Total Hard Costs	\$	2,061,086	\$	1,732,975	\$		\$	96,896	\$	132,618	\$	2,061,086	\$ -
SOFT COSTS					-								
SUF1 (US15					-								
Architectural & Engineering													
Architectural & Engineering	\$	279,937	\$	247,500	\$	8,874	\$	11,627	\$	11,936	\$	279,937	\$ -
Architectural & Engineering Reimbursable	\$	12,375	\$	12,375	\$	-	\$	-	\$	-	\$	12,375	\$ -
Sub-Total Sub-Total	\$	292,312	\$	259,875	\$	8,874	\$	11,627	\$	11,936	\$	292,312	\$ -
Construction Management					١.		١.		١.				
Construction Management	\$	137,340	\$	121,308	\$	3,944	\$	6,783	\$	5,305	\$	137,340	\$ -
Reimbursable Sub-Total	\$ <b>\$</b>	6,065 <b>143,405</b>	\$ <b>\$</b>	6,065 <b>127,374</b>	\$	3,944	\$ \$	6,783	\$ \$	5,305	\$ <b>\$</b>	6,065 <b>143,405</b>	\$ - \$ -
		.,	ľ	,-	ľ	-,-	Ċ	-,		,	·	,	·
Plan Check & Permit Fees													
ORS/Division of the State Architect Fee Sub-Total	\$ <b>\$</b>	20,800 <b>20.800</b>	\$	18,800 <b>18.800</b>	\$		\$ \$	1,000 <b>1,000</b>	\$ \$	-	\$ <b>\$</b>	20,800 <b>20.800</b>	\$ -
Sub-10tai	3	20,800	\$	18,800	э	1,000	Э	1,000	3	-	Э	20,800	•
Document Reproduction													
Document Reproduction & Printing	\$	4,000	\$	2,500	\$	500	\$	500	\$	500	\$	4,000	\$ -
Advertisement	\$	600	\$	600	\$	-	\$	-	\$	-	\$	600	\$ -
Sub-Total	\$	4,600	\$	3,100	\$	500	\$	500	\$	500	\$	4,600	\$ -
Testing & Inspection													
DSA Project Inspector	\$	33,133	\$	30,327	\$	1,725	\$	1,080	\$	_	\$	33,133	\$ -
Material Testing & Inspection	\$	4,332	\$	4,332	\$		\$	-	\$	_	\$	4,332	\$ -
Geotechnical Inspection	\$	1,500	\$	-	\$	1,000	\$	500	\$	-	\$	1,500	\$ -
Sub-Total Sub-Total	\$	38,965	\$	34,659	\$	2,725	\$	1,580	\$	-	\$	38,965	\$ -
Soft Cost Contingency 3.00%	\$	15,002	\$	13,314	\$	511	¢	645	\$	532	¢	15,002	\$ -
Sub-Total Sub-Total	\$	15,002	\$	13,314	\$		\$	645	\$	532	\$	15,002	\$ -
				,									
Sub-Total Softs Costs	\$	515,084	\$	457,122	\$	17,554	\$	22,135	\$	18,273	\$	515,084	\$ -
OTHER PROJECT COSTS													
	١.						١.						1.
Moving	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$ -
Furniture, Fixtures & Equipment	\$ <b>\$</b>	-	\$ \$	-	\$	-	\$ \$	-	\$ \$	-	\$ \$	-	\$ - \$ -
Sub-Total Other Project Costs	3	•	3	-	3	-	э	-	Þ	•	3	•	<b>.</b>
Total Project Costs	\$	2,576,170	\$	2,190,097	\$	116,151	\$	119,031	\$	150,891	\$	2,576,170	\$ -

# 11. Noble Elementary School



Site Map



#### Safety, Security and Accessibility

- Fencing
- Provide accessible parking
- Replace/repair site concrete
- Repair/replace playground equipment
- Repair existing play structure areas
- Replace worn / damaged exterior doors
- Replace non-complaint door thresholds
- Building exterior lighting (new)
- Replace drinking fountains (ADA)

#### **Technology**

- Technology wireless/infrastructure
- Technology Classrooms
- New Distribution Panels for IDFs
- Upgrade PG&E Transformer, add subpanels

#### <u>Updated Classrooms/Student Support Services/21st Century Learning</u>

- 21st Century Flex Learning
- Replace flooring
- Interior painting
- Ceiling finishes allowances
- Replace stage flooring
- Replace stage curtain
- Replace audio system
- Exterior painting

#### **Energy Conservation**

• Energy Conservation/Alternative Energy

#### Site Work

• Selective Asphalt Repair at parking lots and play surface

### **Project Budget**

NOBLE ELEMENTARY SCHOOL														
Description		Proposed Budget	М	odernization	Pa	ving Project 2016	ı	Play Area Surface / Equipment Project	Cu	rrent Budget	(4	ifference Approved- Current)		
HARD COSTS														
IMD 60313														
Construction  Modernization Paving Project 2016 Play Area Surface / Equipment Project	\$ \$ \$	1,836,711 41,895 93,645	\$	1,836,711	\$	41,895	\$	93,645	\$ \$	1,836,711 41,895 93,645	\$ \$			
Sub-Total	\$	1,972,250	\$	1,836,711	\$	41,895	\$	93,645	\$	1,972,250	\$			
40.000		405.005	_	100 (51				0.044		405.005				
Construction Contingency 10.00% Sub-Total Hard Cost:	_	197,225 <b>2,169,476</b>	\$ <b>\$</b>	183,671 <b>2,020,382</b>	\$ <b>\$</b>	4,190 <b>46,085</b>	\$ <b>\$</b>	9,364 <b>103,009</b>	\$ <b>\$</b>	197,225 <b>2,169,476</b>	\$ <b>\$</b>			
SOFT COSTS	_	2,103,170	_	2,020,302	_	10,003		103,007	_	2,103,170	Ψ			
3011 60515														
Architectural & Engineering Architectural & Engineering	\$	240,918	\$	227,500	\$	4,148	\$	9,271	\$	240,918	\$			
Architectural & Engineering Reimbursable	\$	11,375	\$	11,375		,		,	\$	11,375	\$			
Sub-Total	\$	252,293	\$	238,875	\$	4,148	\$	9,271	\$	252,293	\$			
Construction Management Construction Management	\$	150,481	\$	141,427	\$	1,843	\$	7,211	\$	150,481	\$			
Reimbursable	\$	7,071	\$	7,071	\$	-	\$	-	\$	7,071	\$			
Sub-Total	\$	157,552	\$	148,498	\$	1,843	\$	7,211	\$	157,552	\$			
Plan Check & Permit Fees ORS/Division of the State Architect Fee	\$	20,100	\$	18,100	\$	1,000	\$	1,000	\$	20,100	\$			
Utilities Fee	\$	75,000	\$	75,000	\$	-	\$	-	\$	75,000	\$			
Sub-Total	\$	95,100	\$	93,100	\$	1,000	\$	1,000	\$	95,100	\$			
Document Reproduction Document Reproduction & Printing	\$	4,000	\$	2,500	\$	1,000	\$	500	\$	4,000	\$			
Advertisement	\$	600	\$	600	\$	-	\$	-	\$	600	\$			
Sub-Total	\$	4,600	\$	3,100	\$	1,000	\$	500	\$	4,600	\$			
Testing & Inspection DSA Project Inspector	\$	37,243	\$	35,357	\$	806	\$	1,080	\$	37,243	\$			
Material Testing & Inspection	\$	5,051	\$	5,051	\$	-	\$	-	\$	5,051	\$			
Geotechnical Inspection	\$	1,500	\$	-	\$	1,000	\$	500	\$	1,500	\$			
Sub-Total	\$	43,794	\$	40,408	\$	1,806	\$	1,580	\$	43,794	\$			
Soft Cost Contingency 3.00%	<b>5</b> \$	16,600	\$	15,719	\$	294	\$	587	\$	16,600	\$			
Sub-Total	\$	16,600	\$	15,719	\$	294	\$	587	\$	16,600	\$			
Sub-Total Softs Costs	\$	569,940	\$	539,700	\$	10,091	\$	20,148	\$	569,940	\$			
OTHER PROJECT COSTS														
Moving	\$	_	\$	_	\$	_	\$	_	\$	_	\$			
Furniture, Fixtures & Equipment	\$	-	\$	-	\$	-	\$	-	\$	-	\$			
Sub-Total Other Project Costs	\$	-	\$	-	\$	-	\$	-	\$	-	\$			
Total Project Costs	\$	2,739,415	\$	2,560,082	\$	56,176	\$	123,157	\$	2,739,415	\$			

# 12. Northwood Elementary School



Site Map



#### Safety, Security and Accessibility

- Fencing
- Provide accessible parking
- Replace/repair site concrete
- Repair/replace playground equipment
- Repair existing play structure areas
- Replace worn / damaged exterior doors
- Replace non-complaint door thresholds
- Earthquake Retrofits for Building 100
- Building exterior lighting (new)
- Replace drinking fountains (ADA)

#### **Technology**

- Technology wireless/infrastructure
- Technology Classrooms
- New Distribution Panels for IDFs

#### **Updated Classrooms/Student Support Services/21st Century Learning**

- 21st Century Flex Learning
- Replace flooring
- Interior painting
- Ceiling finishes allowances
- Replace stage flooring
- Replace stage curtain
- Replace audio system
- Replace pump for lift station for sanitary sewer @ portables
- Exterior painting

#### **Energy Conservation**

• Energy Conservation/Alternative Energy

#### Site Work

• Selective Asphalt Repair at parking lots and play surface

### **Project Budget**

	NORTHWOOD ELEMENTARY SCHOOL													
Description	]	Proposed Budget	М	odernization	Pa	ving Project 2016	:	Play Area Surface / quipment Project	Cu	rrent Budget		Difference (Approved- Current)		
HARD COSTS														
Construction Modernization Paving Project 2016 Play Area Surface / Equipment Project Sub-Total	\$ \$ \$	1,920,432 280,727 45,110 <b>2,246,269</b>	\$	1,920,432 1,920,432	\$	280,727 <b>280,727</b>	\$	45,110 <b>45,110</b>	\$ \$ \$	1,920,432 280,727 45,110 <b>2,246,269</b>	\$ \$ \$	- - -		
Construction Contingency 10.00%	\$	224,627	\$	192,043	\$	28,073	\$	4,511	\$	224,627	\$			
Sub-Total Hard Costs SOFT COSTS	\$	2,470,895	\$	2,112,475	\$	308,799	\$	49,621	\$	2,470,895	\$	-		
Architectural & Engineering Architectural & Engineering Architectural & Engineering Reimbursable	\$	271,005 11,937	\$	238,747 11,937	\$	27,792	\$	4,466	\$	271,005 11,937	\$	-		
Sub-Total	\$	282,943	\$	250,685	\$	27,792	\$	4,466	\$	282,943	\$	-		
Construction Management Construction Management Reimbursable Sub-Total	\$ \$	163,699 7,394 <b>171,092</b>	\$ \$	147,873 7,394 <b>155,267</b>	\$ \$	12,352 - <b>12,352</b>	\$ \$	3,473 - 3,473	\$ \$	163,699 7,394 <b>171,092</b>	\$ \$	<u>.</u>		
Plan Check & Permit Fees  ORS/Division of the State Architect Fee  Sub-Total	\$ <b>\$</b>	20,650	\$ <b>\$</b>	18,650 <b>18,650</b>	\$	1,000 1,000	\$ <b>\$</b>	1,000 1,000	\$ <b>\$</b>	20,650	\$ <b>\$</b>			
Document Reproduction Document Reproduction & Printing	\$	<b>20,650</b> 4,000	\$	2,500	\$	1,000	\$	500	\$	<b>20,650</b> 4,000	\$	-		
Advertisement Sub-Total	\$ <b>\$</b>	4,600	\$ \$	3,100	\$ <b>\$</b>	1,000	\$ <b>\$</b>	500	\$ <b>\$</b>	4,600	\$ <b>\$</b>			
Testing & Inspection DSA Project Inspector Material Testing & Inspection Geotechnical Inspection	\$ \$	43,452 5,281 1,500	\$ \$ \$	36,968 5,281	\$ \$	5,404 - 1,000	\$ \$ \$	1,080 - 500	\$ \$ \$	43,452 5,281 1,500	\$ \$	-		
Sub-Total	\$	50,233	\$	42,249	\$	6,404	\$	1,580	\$	50,233	\$			
Soft Cost Contingency 3.00% Sub-Total	\$ <b>\$</b>	15,886 <b>15,886</b>	\$	14,099 <b>14,099</b>	\$ <b>\$</b>	1,456 <b>1,456</b>	\$ <b>\$</b>	331 331	\$ <b>\$</b>	15,886 <b>15,886</b>	\$ <b>\$</b>	<u>-</u>		
Sub-Total Softs Costs	\$	545,404	\$	484,050	\$	50,004	\$	11,350	\$	545,404	\$	-		
OTHER PROJECT COSTS														
Moving Furniture, Fixtures & Equipment Sub-Total Other Project Costs	\$ \$	-	\$ \$	-	\$ \$	-	\$ \$	-	\$ \$	-	\$ \$	- ,		
<u> </u>									Ċ	-				
Total Project Costs	\$	3,016,300	\$	2,596,525	\$	358,804	\$	60,971	\$	3,016,300	\$	-		

# 13. Ruskin Elementary School



Site Map



#### Safety, Security and Accessibility

- Fencing
- Provide accessible parking
- Replace/repair site concrete
- Repair drainage
- Repair/replace playground equipment
- Repair existing play structure areas
- Replace worn / damaged exterior doors
- Replace non-complaint door thresholds
- Building exterior lighting (new)
- Replace drinking fountains (ADA)

#### **Technology**

- Technology wireless/infrastructure
- Technology Classrooms
- New Distribution Panels for IDFs

#### <u>Updated Classrooms/Student Support Services/21st Century Learning</u>

- 21st Century Flex Learning
- Replace flooring
- Interior painting
- Ceiling finishes allowances
- Replace stage flooring
- Replace stage curtain
- Replace audio system
- Exterior painting

#### **Energy Conservation**

Energy Conservation/Alternative Energy

#### Site Work

• Selective Asphalt Repair at play surface

### **Project Budget**

RUSKIN ELEMENTARY SCHOOL													
Description	Proposed Budget		Modernization		I	Paving Project 2017		Play Area Surface / Equipment Project		Exterior Painting		rrent Budget	Difference (Approved- Current)
HARD COSTS													
Construction Modernization Paving Project 2017 Play Area Surface / Equipment Project Exterior Painting	\$ \$ \$	1,775,684 37,065 101,062 88,412	\$	1,775,684	\$	37,065	\$	101,062		\$88,412	\$ \$ \$	1,775,684 37,065 101,062 88,412	\$ \$ \$ \$
Sub-Total	\$	2,002,223	\$	1,775,684	\$	37,065	\$	101,062	\$	88,412	\$	2,002,223	\$ -
Construction Contingency 10.00% Sub-Total Hard Costs	\$ <b>\$</b>	200,222 <b>2,202,446</b>	\$ <b>\$</b>	177,568 <b>1,953,253</b>	\$	3,706 <b>40,771</b>	\$	10,106 <b>111,168</b>	\$ <b>\$</b>	8,841 <b>97,253</b>	\$ <b>\$</b>	200,222 <b>2,202,446</b>	\$
SOFT COSTS													
Architectural & Engineering Architectural & Engineering Architectural & Engineering Reimbursable Sub-Total	\$ \$	244,669 11,566 <b>256,235</b>	\$ \$	217,683 10,884 <b>228,567</b>	\$ \$	245	\$ \$	13,340 - 13,340	\$ \$	8,753 438 <b>9,190</b>	\$ \$	244,669 11,566 <b>256,235</b>	\$ - \$ -
Construction Management Construction Management Reimbursable Sub-Total	\$ \$	150,030 6,836 <b>156,867</b>	\$ \$	136,728 6,836 <b>143,564</b>	\$ \$	-	\$ \$	7,782 - <b>7,782</b>	\$ \$	3,890 - 3,890	\$ \$	150,030 6,836 <b>156,867</b>	\$ \$
Plan Check & Permit Fees ORS/Division of the State Architect Fee CDE Fee Other Permit & Plan Check Fees	\$ \$ \$	20,350 - -	\$ \$ \$	18,350 - -	\$ \$	-	\$ \$	1,000 - -	\$ \$	-	\$ \$ \$	20,350	\$
Utilities Fee Sub-Total	\$	20,350	\$	18,350	\$	1,000	\$	1,000	\$	· ·	\$	20,350	\$
Document Reproduction Document Reproduction & Printing Advertisement	\$	4,500 600	\$	2,500 600	\$	-	\$	500 -	\$	500	\$	4,500 600	\$
Sub-Total  Testing & Inspection DSA Project Inspector Material Testing & Inspection	\$ \$ \$	<b>5,100</b> 35,975 4,883	<b>\$</b>	3 <b>,100</b> 34,182 4,883	\$	5 714 5 -	\$ \$	1,080	<b>\$</b>	500 - -	\$ \$ \$	<b>5,100</b> 35,975 4,883	\$ \$ \$
Geotechnical Inspection Sub-Total	\$ <b>\$</b>	1,500 <b>42,359</b>	\$ <b>\$</b>	39,065	\$	1,000	\$ \$	500 <b>1,580</b>	\$ <b>\$</b>	<u> </u>	\$ \$	1,500 <b>42,359</b>	\$ <b>\$</b>
Soft Cost Contingency 3.00% Sub-Total	\$	14,427 14,427	\$	12,979 <b>12,979</b>	\$	314	\$	726 726	\$	407 <b>407</b>	\$	14,427 14,427	\$
Sub-Total Softs Costs	\$	495,338	\$	445,626	\$	10,796	\$	24,928	\$	13,988	\$	495,338	\$
OTHER PROJECT COSTS					-								
Moving Furniture, Fixtures & Equipment Sub-Total Other Project Costs	\$ \$	-	\$ \$	-	\$ \$	-	\$ \$	-	\$ \$	-	\$ \$	-	\$ \$
Sub-10tal Other Project Costs	٠		Ţ		Ľ	-	٠	<u>-</u>	Þ		Þ	<u>-</u>	Ψ
Total Project Costs	\$	2,697,784	\$	2,398,879	9	\$ 51,567	\$	136,096	\$	111,241	\$	2,697,784	\$ -

# 14. Summerdale Elementary School



Site Map



#### Safety, Security and Accessibility

- Fencing
- Provide accessible parking
- Replace/repair site concrete
- Repair/replace playground equipment
- Repair existing play structure areas
- Replace worn / damaged exterior doors
- Replace non-complaint door thresholds
- Building exterior lighting (new)
- Replace drinking fountains (ADA)
- Upgrade exterior boys/girls restrooms

#### **Technology**

- Technology wireless/infrastructure
- Technology Classrooms
- New Distribution Panels for IDFs

#### <u>Updated Classrooms/Student Support Services/21st Century Learning</u>

- 21st Century Flex Learning
- Replace flooring
- Interior painting
- Ceiling finishes allowances
- Replace stage flooring
- Replace stage curtain
- Replace audio system
- Exterior painting

#### **Energy Conservation**

• Energy Conservation/Alternative Energy

#### Site Work

• Selective Asphalt Repair at play surface

November 18, 2014 - DRAFT

Page 35

S	SUN	MMERDAI	Εl	ELEMENTA	ARY	SCHOOL						
Description		Proposed Budget	М	odernization	Pa	ving Project 2016	1	Play Area Surface / Equipment Project	Cu	ırrent Budget		Difference (Approved- Current)
HARD COSTS												
Construction  Modernization Paving Project 2016 Play Area Surface / Equipment Project Sub-Total	\$ \$ <b>\$</b>	1,735,974 316,157 172,693 <b>2,224,823</b>	\$	1,735,974 1,735,974	\$	316,157 <b>316,157</b>	\$	172,693 <b>172,693</b>	\$ \$ \$	1,735,974 316,157 172,693 <b>2,224,823</b>	\$ \$ \$	- - -
Sub-10tai			Ф			310,137		172,093		2,224,023		
Construction Contingency 10.00% Sub-Total Hard Costs	\$ <b>\$</b>	222,482 <b>2,447,306</b>	\$	173,597 <b>1,909,572</b>	\$ \$	31,616 <b>347,772</b>	\$ <b>\$</b>	17,269 <b>189,962</b>	\$ <b>\$</b>	222,482 <b>2,447,306</b>	\$ <b>\$</b>	-
SOFT COSTS			_						_			
3011 (0313												
Architectural & Engineering Architectural & Engineering Architectural & Engineering Reimbursable	\$	262,605 11,990	\$	208,510 10,426	\$	31,300 1,565	\$	22,795	\$	262,605 11,990	\$	-
Sub-Total	\$	274,595	\$	218,936	\$	32,864	\$	22,795	\$	274,595	\$	-
Construction Management Construction Management Reimbursable Sub-Total	\$ \$	160,878 6,684 <b>167,562</b>	\$ \$	133,670 6,684 <b>140,354</b>	\$ \$	13,911 - <b>13,911</b>	\$ \$	13,297 - 13,297	\$ \$	160,878 6,684 <b>167,562</b>	\$ \$	- - -
Plan Check & Permit Fees ORS/Division of the State Architect Fee	\$	20,650	\$	18,650	\$	1,000	\$	1,000	\$	20,650	\$	-
Sub-Total	\$	20,650	\$	18,650	\$	1,000	\$	1,000	\$	20,650	\$	-
Document Reproduction Document Reproduction & Printing Advertisement	\$ \$	4,000 600	\$	2,500 600	\$	1,000	\$	500	\$ \$	4,000 600	\$	-
Sub-Total	\$	4,600	\$	3,100	\$	1,000	\$	500	\$	4,600	\$	-
Testing & Inspection DSA Project Inspector Material Testing & Inspection Geotechnical Inspection	\$ \$ \$	40,584 4,774 1,500	\$ \$	33,418 4,774	\$ \$ \$	6,086 - 1,000	\$ \$	1,080 - 500	\$ \$ \$	40,584 4,774 1,500	\$ \$	-
Sub-Total	\$	46,857	\$	38,191	\$	7,086	\$	1,580	\$	46,857	\$	<u> </u>
Soft Cost Contingency 3.00%	\$	15,428	¢	12 577	\$	1 676	\$	1 175	¢	15 420	\$	
Sub-Total Sub-Total	\$	15,428	\$	12,577 <b>12,577</b>	\$	1,676 <b>1,676</b>	\$	1,175 <b>1,175</b>	\$	15,428 <b>15,428</b>	\$	<u> </u>
Sub-Total Softs Costs	\$	529,693	\$	431,807	\$	57,537	\$	40,348	\$	529,693	\$	-
OTHER PROJECT COSTS												
Moving	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-
Furniture, Fixtures & Equipment Sub-Total Other Project Costs	\$	-	\$	<u> </u>	\$		\$	-	\$	-	\$	-
Total Project Costs	\$	2,976,998	\$	2,341,379	\$	405,310	\$	230,310	\$	2,976,998	\$	-

November 18, 2014 - DRAFT

Page 36

# 15. Toyon Elementary School



Site Map



### Safety, Security and Accessibility

- Fencing
- Provide accessible parking
- Replace/repair site concrete
- Repair/replace playground equipment
- Repair existing play structure areas
- Replace worn / damaged exterior doors
- Replace non-complaint door thresholds
- Building exterior lighting (new)
- Replace drinking fountains (ADA)

### **Technology**

- Technology wireless/infrastructure
- Technology Classrooms
- New Distribution Panels for IDFs

### <u>Updated Classrooms/Student Support Services/21st Century Learning</u>

- 21st Century Flex Learning
- Replace flooring
- Interior painting
- Ceiling finishes allowances
- Replace stage flooring
- Replace stage curtain
- Replace audio system
- Exterior painting

### **Energy Conservation**

• Energy Conservation/Alternative Energy

### Site Work

• Selective Asphalt Repair at play surface

		TO	YOI	N ELEMEN	ΙT	'ARY SCHO	0L						
Description		Proposed Budget	Mo	odernization	I	Paving Project 2016	:	Play Area Surface / Equipment Project		Exterior Painting	Cu	rrent Budget	Difference (Approved- Current)
HARD COSTS													
Construction Modernization Paving Project 2016 Play Area Surface / Equipment Project Exterior Painting	\$ \$ \$	1,645,905 63,412 184,634 128,600	\$	1,645,905	\$	63,412	\$	184,634	4	120,000	\$ \$ \$	1,645,905 63,412 184,634 128,600	\$ - \$ - \$ -
Sub-Total	\$	2,022,550	\$	1,645,905	\$	63,412	\$	184,634	\$	128,600 <b>128,600</b>	\$	2,022,550	\$ -
Construction Contingency 10.00% Sub-Total Hard Costs	\$	202,255 <b>2,224,805</b>	\$	164,590 <b>1,810,495</b>	\$	0,011	\$ <b>\$</b>	18,463 <b>203,097</b>	\$	12,860 <b>141,459</b>	\$	202,255 <b>2,224,805</b>	\$ - \$ -
SOFT COSTS													
Architectural & Engineering Architectural & Engineering Architectural & Engineering Reimbursable Sub-Total	\$ \$	260,640 11,177 <b>271,817</b>	\$ \$	217,259 10,863 <b>228,122</b>	\$ \$	314	\$ \$	24,372 - 24,372	\$ \$	12,731 - <b>12,731</b>	\$ \$	260,640 11,177 <b>271,817</b>	\$ - \$ -
Construction Management Construction Management Reimbursable Sub-Total	\$ \$	149,400 6,337 <b>155,737</b>	\$ \$	126,735 6,337 <b>133,071</b>	\$ \$	-	\$ \$	14,217 - 14,217	\$ \$	5,658 - <b>5,658</b>	\$ \$	149,400 6,337 <b>155,737</b>	\$ - \$ -
Plan Check & Permit Fees ORS/Division of the State Architect Fee CDE Fee Other Permit & Plan Check Fees	\$ \$	19,975 - -	\$ \$	17,975 - -	\$ \$	-	\$ \$	1,000 - -	\$ \$	- - -	\$ \$ \$	19,975	\$ - \$ -
Utilities Fee Sub-Total	\$ <b>\$</b>	19,975	\$	17,975	\$	5 1,000	\$ <b>\$</b>	1,000	\$	· ·	\$	19,975	\$ -
Document Reproduction  Document Reproduction & Printing  Advertisement  Sub-Total	\$ \$	4,000 1,800 <b>5,800</b>	\$ \$	2,500 600 <b>3,100</b>	\$ \$	1,200	\$ \$	500 - <b>500</b>	\$ \$	· ·	\$ \$	4,000 1,800 <b>5,800</b>	\$ - \$ -
Testing & Inspection DSA Project Inspector Material Testing & Inspection Geotechnical Inspection	\$ \$	33,984 4,526 500	\$ \$ \$	31,684 4,526	\$ \$ \$		\$ \$ \$	1,080 - 500	\$ \$	- - -	\$ \$	33,984 4,526 500	\$ - \$ - \$ -
Sub-Total	\$	39,011	\$	36,210	\$	1,221	\$	1,580	\$	-	\$	39,011	\$ -
Soft Cost Contingency 3.00% Sub-Total	\$	14,770 14,770	\$ <b>\$</b>	12,554 <b>12,554</b>	\$	6 414 6 414	\$ <b>\$</b>	1,250 <b>1,250</b>	\$	552 <b>552</b>	\$ <b>\$</b>	14,770 <b>14,770</b>	\$ - \$ -
Sub-Total Softs Costs	\$	507,110	\$	431,033	\$	14,217	\$	42,919	\$	18,941	\$	507,110	\$ -
OTHER PROJECT COSTS  Moving	\$	-	\$	-	\$	; -	\$	-	\$	-	\$	-	\$ -
Furniture, Fixtures & Equipment Sub-Total Other Project Costs	\$	-	\$	-	\$		\$	-	\$	-	\$ <b>\$</b>	-	\$ - \$ -
Total Project Costs	\$	2,731,914	\$	2,241,528	9	\$ 83,970	\$	246,016	\$	160,401	\$	2,731,914	\$ -

# 16. Vinci Park Elementary School



Site Map



### Safety, Security and Accessibility

- Fencing
- Provide accessible parking
- Replace/repair site concrete
- Repair existing play structure areas
- Replace worn / damaged exterior doors
- Replace non-complaint door thresholds
- Building exterior lighting (new)
- Replace drinking fountains (ADA)

### **Technology**

- Technology wireless/infrastructure
- Technology Classrooms
- New Distribution Panels for IDFs
- Upgrade PG&E transformer

### <u>Updated Classrooms/Student Support Services/21st Century Learning</u>

- 21st Century Flex Learning
- Replace flooring
- Interior painting
- Ceiling finishes allowances
- Replace stage flooring
- Replace stage curtain
- Replace audio system
- Exterior painting

### **Energy Conservation**

• Energy Conservation/Alternative Energy

### Site Work

• Selective Asphalt Repair at parking lots and play surface

	VI	NCI PARK	E	LEMENTAI	RY	SCHOOL						
Description		Proposed Budget	M	<b>Iode</b> rnization	Pa	iving Project 2016		Play Area Surface / quipment Project	Cu	rrent Budget		Difference (Approved- Current)
HARD COSTS												
IMAD COSTS												
Construction												
Modernization	\$	1,928,573	\$	1,928,573					\$	1,928,573	\$	-
Paving Project 2016	\$	59,943			\$	59,943		0.5.050	\$	59,943	\$	-
Play Area Surface / Equipment Project	\$ <b>\$</b>	26,852	Φ.	1,928,573	Φ.	50.040	\$	26,852	\$ <b>\$</b>	26,852	\$ <b>\$</b>	-
Sub-Total	3	2,015,368	\$	1,928,573	\$	59,943	\$	26,852	3	2,015,368	3	-
Construction Contingency 10.00%	\$	201,537	\$	192,857	\$	5,994	\$	2,685	\$	201,537	\$	_
Sub-Total Hard Costs	_	2,216,904	\$	2,121,430	\$	65,938	\$	29,537	\$	2,216,904	\$	-
SOFT COSTS						•						
3011 (0313												
Architectural & Engineering												
Architectural & Engineering	\$	249,122	\$	239,643	\$	5,934	\$	3,544	\$	249,122	\$	_
Architectural & Engineering Reimbursable	\$	11,982	\$	11,982	\$	-	\$	-	\$	11,982	\$	-
Sub-Total	\$	261,104	\$	251,625	\$	5,934	\$	3,544	\$	261,104	\$	-
Construction Management												
Construction Management	\$	153,205	\$	148,500	\$	2,638	\$	2,068	\$	153,205	\$	-
Reimbursable	\$	7,425	\$	7,425	\$	-	\$	-	\$	7,425	\$	-
Sub-Total	\$	160,630	\$	155,925	\$	2,638	\$	2,068	\$	160,630	\$	-
Plan Check & Permit Fees	d.	20.550	\$	10.550	\$	1 000	\$	1 000	\$	20.550	\$	
ORS/Division of the State Architect Fee	\$	20,550		18,550		1,000		1,000	\$	20,550 75,000		-
Utilities Fee	\$ <b>\$</b>	75,000	\$ <b>\$</b>	75,000 <b>93,550</b>	\$ <b>\$</b>	1,000	\$ <b>\$</b>	1,000	\$		\$ <b>\$</b>	-
Sub-Total	3	95,550	э	93,330	Э	1,000	э	1,000	Э	95,550	Э	-
Document Reproduction												
Document Reproduction & Printing	\$	4,000	\$	2,500	\$	1,000	\$	500	\$	4,000	\$	-
Advertisement	\$	600	\$	600	\$	-	\$	-	\$	600	\$	-
Sub-Total	\$	4,600	\$	3,100	\$	1,000	\$	500	\$	4,600	\$	-
Testing & Inspection		20.250		05.405		4 4 5 4		1 000		20.050		
DSA Project Inspector Material Testing & Inspection	\$	39,359 6,304	\$	37,125 5,304	\$	1,154 1,000	\$ \$	1,080	\$ \$	39,359 6,304	\$	-
Geotechnical Inspection	\$	500	\$	3,304	\$	1,000	\$	500	\$	500	\$	-
Sub-Total	\$	46,163	\$	42,429	\$	2,154	\$	1,580	\$	46,163	\$	
Sub-10tal	, p	40,103	J	42,429	, p	2,134	Ψ	1,300	J	40,103	, J	-
Soft Cost Contingency 3.00%	\$	17,041	\$	16,399	\$	382	\$	261	\$	17,041	\$	-
Sub-Total	\$	17,041	\$	16,399	\$	382	\$	261	\$	17,041	\$	-
					L					•		
Sub-Total Softs Costs	\$	585,088	\$	563,028	\$	13,108	\$	8,953	\$	585,088	\$	-
OTHER PROJECT COSTS			$\vdash$									
-,												
Moving	\$	-	\$	_	\$	-	\$	-	\$	-	\$	-
Furniture, Fixtures & Equipment	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-
Sub-Total Other Project Costs	_	-	\$	-	\$	-	\$	-	\$	-	\$	-
Total Duciost Costs	4	2.004.000	φ.	2.604.450	φ.	70.045	¢	20.400	φ.	2 004 002	4	
Total Project Costs	•	2,801,993	_ \$	2,684,458	\$	79,045	\$	38,490	•	2,801,993	\$	-

### 17. Morrill Middle School



Site Map



### Safety, Security and Accessibility

- Fencing
- Provide accessible parking
- Replace/repair site concrete
- Replace worn / damaged exterior doors
- Building exterior lighting (new)
- Replace drinking fountains (ADA)
- Upgrade one pair of boys/girls restrooms

### **Technology**

- Technology wireless/infrastructure
- Technology Classrooms
- New Distribution Panels for IDFs

### <u>Updated Classrooms/Student Support Services/21st Century Learning</u>

- 21st Century Flex Learning
- Replace flooring
- Interior painting
- Ceiling finishes allowances
- Replace audio system
- Exterior painting

### **Energy Conservation**

• Energy Conservation/Alternative Energy

### Site Work

• Selective Asphalt Repair at play surface and tennis courts

		MORRI	IL I	MIDDLE SC	НО	OOL						
Description		Proposed Budget	М	odernization	Pa	ving Project 2018		Exterior Painting	Cu	rrent Budget		Difference (Approved- Current)
HARD COSTS												
Construction  Modernization Paving Project 2018	\$	2,827,037 634,234	\$	2,827,037	\$	634,234			\$	2,827,037 634,234	\$	-
Exterior Painting Sub-Total	\$ <b>\$</b>	182,183 <b>3,643,454</b>	\$	2,827,037	\$	634,234	\$ <b>\$</b>	182,183 <b>182.183</b>	\$ <b>\$</b>	182,183 <b>3,643,454</b>	_	-
Sub Total	,	5,015,151	۳	2,027,037	Ψ	051,251	Ψ	102,103	,	5,015,151	Ψ	
Construction Contingency 10.00%	\$	364,345	\$	282,704	\$	63,423	\$	18,218	\$	364,345	\$	-
Sub-Total Hard Costs	\$	4,007,799	\$	3,109,741	\$	697,658	\$	200,401	\$	4,007,799	\$	-
SOFT COSTS												
Architectural & Engineering	φ.	440.200	_	220 454	φ.	62.700	Φ.	10.026	\$	419,299	4	
Architectural & Engineering Architectural & Engineering Reimbursable	\$ \$	419,299 17,826	\$ \$	338,474 16,924	\$	62,789	\$ \$	18,036 902	\$	17,826	\$ \$	-
Sub-Total	\$	437,125	\$	355,398	\$	62,789	\$	18,938	\$	437,125	\$	-
Construction Management												
Construction Management	\$	253,604		217,682	\$	27,906	\$	8,016	\$	253,604		-
Reimbursable Sub-Total	\$ <b>\$</b>	10,884 <b>264,488</b>	\$ <b>\$</b>	10,884 <b>228.566</b>	\$ <b>\$</b>	27,906	\$ <b>\$</b>	8,016	\$ <b>\$</b>	10,884 <b>264,488</b>	\$ <b>\$</b>	
Sub Total	Ψ	201,100	۳	220,300	Ψ	27,500	Ψ	0,010	,	201,100	Ψ	
Plan Check & Permit Fees			١.									
ORS/Division of the State Architect Fee Sub-Total	\$ <b>\$</b>	33,935 <b>33,935</b>	\$ <b>\$</b>	25,750 <b>25,750</b>	\$ <b>\$</b>	8,185 <b>8,185</b>	\$ <b>\$</b>	-	\$ <b>\$</b>	33,935 <b>33,935</b>	\$ <b>\$</b>	-
Sub-10tal	Þ	33,733	J	23,730	Þ	0,103	Þ	_	Þ	33,733	Þ	-
Document Reproduction												
Document Reproduction & Printing	\$ \$	3,500	\$	2,500	\$	1,000	\$	-	\$	3,500	\$	-
Advertisement Sub-Total	\$	4,100	\$ <b>\$</b>	3,100	\$	1,000	\$ \$	-	\$ <b>\$</b>	4,100	\$ <b>\$</b>	
Sub Total	Ψ	1,100	۳	5,100	Ψ	1,000	Ψ		,	1,100	Ψ	
Testing & Inspection			١.									
DSA Project Inspector Material Testing & Inspection	\$ \$	66,629 7,774	\$ \$	54,420 7,774	\$ \$	12,209	\$ \$	-	\$ \$	66,629 7,774		-
Geotechnical Inspection	\$	3,000	\$	- 7,774	\$	3,000	\$	-	\$	3,000		-
Sub-Total	\$	77,404	\$	62,195	\$	15,209	\$	-	\$	77,404	\$	-
Miscellaneous Expenses			١.									
Miscellaneous Sub-Total	\$ <b>\$</b>	-	\$ \$	-	\$ <b>\$</b>	-	\$ <b>\$</b>	-	\$	-	\$	
Sub-10tal	Þ	-	J	-	Þ	-	Þ	_	Þ	-	Þ	-
Soft Cost Contingency 3.00%	_	24,512		20,250	\$	3,453	\$	809	\$	24,512		-
Sub-Total	\$	24,512	\$	20,250	\$	3,453	\$	809	\$	24,512	\$	-
Sub-Total Softs Costs	\$	841,564	\$	695,259	\$	118,542	\$	27,763	\$	841,564	\$	-
OTHER PROJECT COSTS												
o mar rojaci cosis												
Moving	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-
Furniture, Fixtures & Equipment	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-
Sub-Total Other Project Costs	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-
Total Project Costs	\$	4,849,363	\$	3,804,999	\$	816,200	\$	228,163	\$	4,849,363	\$	
		, , 0	Ψ,	-,	+	,	+		Ψ.	, ,	_ ~	

### 18. Piedmont Middle School



Site Map



### Safety, Security and Accessibility

- Fencing
- Provide accessible parking
- Replace/repair site concrete
- Infill quad area
- Replace worn / damaged exterior doors
- Replace non-complaint door thresholds
- Building exterior lighting (new)
- Replace drinking fountains (ADA)
- Upgrade fire alarm system

### **Technology**

- Technology wireless/infrastructure
- Technology Classrooms
- New Distribution Panels for IDFs
- Upgrade PG&E transformer, add subpanels

### <u>Updated Classrooms/Student Support Services/21st Century Learning</u>

- 21st Century Flex Learning
- Replace flooring
- Interior painting
- Ceiling finishes allowances
- Replace audio system
- Exterior painting

### **Energy Conservation**

• Energy Conservation/Alternative Energy

#### Site Work

• Selective Asphalt Repair at parking lots

PI	ED	MONT MI	DD	LE SCHOO	L					
Description		Proposed Budget	М	odernization	Pa	aving Project 2017	Cu	rrent Budget		Difference (Approved- Current)
HADD COCTS										
HARD COSTS										
Construction										
Modernization	\$	3,080,909	\$	3,080,909			\$	3,080,909	\$	-
Paving Project 2017	\$	55,492	_		\$	55,492	\$	55,492	\$	-
Sub-Total	\$	3,136,401	\$	3,080,909	\$	55,492	\$	3,136,401	\$	-
Construction Contingency 10.00%	\$	313,640	\$	308,091	\$	5,549	\$	313,640	\$	_
Sub-Total Hard Costs		3,450,042	\$	3,389,000	\$	61,041	\$	3,450,042	\$	-
		-,,-		.,,.	Ċ	,	·	.,,	Ċ	
SOFT COSTS										
Architectural & Engineering	<b>.</b>			_			d.	271.004	١.	
Architectural & Engineering	\$	371,894		366,400	\$	5,494	\$	371,894	\$	-
Architectural & Engineering Reimbursable	\$ <b>\$</b>	18,320	\$	18,320	<b>.</b>	F 404	\$ <b>\$</b>	18,320	\$ \$	-
Sub-Total	*	390,214	\$	384,720	\$	5,494	<b>&gt;</b>	390,214	*	•
Construction Management										
Construction Management  Construction Management	\$	239,672	\$	237,230	\$	2,442	\$	239,672	\$	_
Reimbursable	\$	11,862	\$	11,862	\$	-	\$	11,862	\$	-
Sub-Total	\$	251,533	\$	249,092	\$	2,442	\$	251,533	\$	
Plan Check & Permit Fees	١.						١.		١.	
ORS/Division of the State Architect Fee CDE Fee	\$	26,900	\$	25,900	\$	1,000	\$	26,900	\$	-
Other Permit & Plan Check Fees	\$ \$	-	\$ \$	-	\$ \$	-	\$ \$	-	\$ \$	-
	\$	_	\$	_	\$	_	\$	-	\$	_
Utilities Fee Sub-Total	\$	26,900	\$	25,900	\$	1,000	\$	26,900	\$	
Sub Total	ľ	20,500	Ψ	20,500	Ψ	1,000	Ψ	20,500	ľ	
Document Reproduction										
Document Reproduction & Printing	\$	3,500	\$	2,500	\$	1,000	\$	3,500	\$	-
Advertisement	\$	600	\$	600	\$	-	\$	600	\$	-
Sub-Total	\$	4,100	\$	3,100	\$	1,000	\$	4,100	\$	-
Testing & Inspection										
DSA Project Inspector	\$	60,376	\$	59,308	\$	1,068	\$	60,376	\$	-
Material Testing & Inspection	\$	9,473	\$	8,473	\$	1,000	\$	9,473	\$	-
Geotechnical Inspection	\$	-	\$	-	\$	-	\$		\$	-
Sub-Total	\$	69,848	\$	67,780	\$	2,068	\$	69,848	\$	-
					ĺ					
Soft Cost Contingency 3.00%		22,278	\$	21,918	\$	360	\$	22,278	\$	-
Sub-Total	\$	22,278	\$	21,918	\$	360	\$	22,278	\$	-
Sub-Total Softs Costs	\$	764,873	\$	752,509	\$	12,364	\$	764,873	\$	-
	<u> </u>									
OTHER PROJECT COSTS			_							
Marring	dr.		ф.		ф.		ф.		dr.	
Moving Furniture, Fixtures & Equipment	\$ \$	-	\$	-	\$	-	\$	-	\$	-
Sub-Total Other Project Costs	_	-	\$ <b>\$</b>	-	\$ <b>\$</b>	-	\$ <b>\$</b>	<u> </u>	\$ <b>\$</b>	<u>-</u>
Sub-rotal other rioject costs	۳	-	Ψ	-	Ψ	-	Ψ	_	۴	-
Total Project Costs	\$	4,214,915	\$	4,141,509	\$	73,405	\$	4,214,915	\$	-

### 19. Sierramont Middle School



Site Map



### Safety, Security and Accessibility

- Fencing
- Provide accessible parking
- Replace/repair site concrete
- Infill quad area
- Replace worn / damaged exterior doors
- Building exterior lighting (new)
- Replace drinking fountains (ADA)
- Reconfigure entry area

### **Technology**

- Technology wireless/infrastructure
- Technology Classrooms
- New Distribution Panels for IDFs

### <u>Updated Classrooms/Student Support Services/21st Century Learning</u>

- 21st Century Flex Learning
- Replace flooring
- Interior painting
- Ceiling finishes allowances
- Replace stage flooring
- Replace stage curtain
- Replace audio system
- Exterior painting
- Multi-purpose room flooring replaced with sports flooring
- Replace existing chillers, pumps and cooling towers

### **Energy Conservation**

• Energy Conservation/Alternative Energy

### Site Work

• Selective Asphalt Repair at parking lots and play surface

SIE	RR	AMONT M	IID	DLE SCHO	01					
Description		Proposed Budget	М	odernization	P	aving Project 2016	Cui	rrent Budget		Difference (Approved- Current)
HARD COSTS										
Construction  Modernization Paving Project 2016	\$	2,963,669 1,528,579	\$	2,963,669	\$	1,528,579	\$	2,963,669 1,528,579	\$	- -
Sub-Total	\$	4,492,248	\$	2,963,669	\$	1,528,579	\$	4,492,248	\$	-
Construction Contingency 10.00% Sub-Total Hard Costs		449,225 <b>4,941,473</b>	\$ <b>\$</b>	296,367 <b>3,260,036</b>	\$ <b>\$</b>	152,858 <b>1,681,437</b>	\$ <b>\$</b>	449,225 <b>4,941,473</b>	\$ <b>\$</b>	<u>-</u>
SOFT COSTS						, , , ,			_	
3011 (0313										
Architectural & Engineering Architectural & Engineering Architectural & Engineering Reimbursable	\$	504,833 17,675	\$	353,504 17,675		151,329	\$	504,833 17,675	\$	- -
Sub-Total	\$	522,508	\$	371,179	\$	151,329	\$	522,508	\$	-
Construction Management Construction Management Reimbursable	\$ \$	295,460 11,410	\$ \$	228,203 11,410	\$ \$	67,257 -	\$ \$	295,460 11,410	\$ \$	-
Sub-Total Plan Check & Permit Fees	\$	306,870	\$	239,613	\$	67,257	\$	306,870	\$	-
ORS/Division of the State Architect Fee	\$	43,610	\$	27,100	\$	16,510	\$	43,610	\$	-
Sub-Total	\$	43,610	\$	27,100	\$	16,510	\$	43,610	\$	-
Document Reproduction Document Reproduction & Printing Advertisement	\$	3,500 600	\$	2,500 600	\$	1,000	\$	3,500 600	\$	-
Sub-Total	\$	4,100	\$	3,100	\$	1,000	\$	4,100	\$	-
Testing & Inspection DSA Project Inspector	\$	86,476	\$	57,051	\$	29,425	\$	86,476	\$	-
Material Testing & Inspection Geotechnical Inspection	\$ \$	12,650 2,250	\$ \$	8,150	\$ \$	4,500 2,250	\$ \$	12,650 2,250	\$ \$	-
Sub-Total	\$	101,376	_	65,201		36,175	\$	101,376	\$	-
Soft Cost Contingency 3.00%		29,354	\$	21,186	\$	8,168	\$	29,354	\$	-
Sub-Total	\$	29,354	\$	21,186	\$	8,168	\$	29,354	\$	<u>-</u>
Sub-Total Softs Costs	\$	1,007,818	\$	727,378	\$	280,440	\$	1,007,818	\$	-
OTHER PROJECT COSTS										
Moving	\$	-	\$	-	\$	-	\$	-	\$	-
Furniture, Fixtures & Equipment	\$	-	\$	-	\$	-	\$	-	\$	-
Sub-Total Other Project Costs	\$	<u>-</u>	\$	<u> </u>	\$	<u> </u>	\$		\$	
Total Project Costs	\$	5,949,291	\$	3,987,414	\$	1,961,877	\$	5,949,291	\$	-

# 20. Central Kitchen

CEN	TR	RAL KITCH	EN	I				
Description		Proposed Budget	Ce	ntral Kitchen	Cu	rrent Budget		Difference (Approved- Current)
HARD COSTS								
Construction		. =						
Central Kitchen Sub-Total	\$ <b>\$</b>	3,748,963 <b>3,748,963</b>	\$ <b>\$</b>	3,748,963 <b>3,748,963</b>	\$ <b>\$</b>	3,748,963 <b>3,748,963</b>	\$ <b>\$</b>	-
Sub Total	Ψ	3,740,703	Ψ	3,740,703	Ψ	3,740,703	Ψ	
Construction Contingency 10.00%	_	374,896	\$	374,896	\$	374,896	\$	-
Sub-Total Hard Costs	\$	4,123,859	\$	4,123,859	\$	4,123,859	\$	-
SOFT COSTS								
Architectural & Engineering	ď	E10.007	ф	519,886	\$	519,886	\$	
Architectural & Engineering Architectural & Engineering Reimbursable	\$ \$	519,886 25,994	\$ \$	25,994	\$	25,994	\$	-
Sub-Total	\$	545,880	\$	545,880	\$	545,880	\$	
Specialty Consultants								
Kitchen Consultant	\$	50,000	\$	50,000	\$	50,000	\$	-
CEQA	\$	5,000	\$	5,000	\$	5,000	\$	-
Sub-Total	\$	55,000	\$	55,000	\$	55,000	\$	-
Construction Management								
Construction Management	\$	288,670	\$	288,670	\$	288,670	\$	-
Reimbursable	\$	14,434	\$	14,434	\$	14,434	\$	-
Sub-Total	\$	303,104	\$	303,104	\$	303,104	\$	-
Plan Check & Permit Fees								
ORS/Division of the State Architect Fee	\$	24,600	\$	24,600	\$	24,600	\$	-
Sub-Total	\$	24,600	\$	24,600	\$	24,600	\$	-
December 1 december 1								
Document Reproduction Document Reproduction & Printing	\$	2,500	\$	2,500	\$	2,500	\$	_
Advertisement	\$	600	\$	600	\$	600	\$	-
Sub-Total	\$	3,100	\$	3,100	\$	3,100	\$	-
Testing & Inspection								
DSA Project Inspector	\$	72,168	\$	72,168	\$	72,168	\$	=
Material Testing & Inspection	\$	10,310	\$	10,310	\$	10,310	\$	-
Geotechnical Inspection	\$	2,500	\$	2,500	\$	2,500	\$	-
Sub-Total	\$	84,977	\$	84,977	\$	84,977	\$	-
Soft Cost Contingency 3.00% Sub-Total	\$ <b>\$</b>	30,500	\$	30,500	\$ <b>\$</b>	30,500 <b>30,500</b>	\$ <b>\$</b>	-
Sub-10tai	•	30,500	\$	30,500	<b>3</b>	30,500	•	-
Sub-Total Softs Costs	\$	1,047,161	\$	1,047,161	\$	1,047,161	\$	-
OTHER PROJECT COSTS								
,								
Moving	\$	-	\$	-	\$	-	\$	-
Furniture, Fixtures & Equipment	\$	800,000	\$	800,000	\$	800,000	\$	-
Sub-Total Other Project Costs	\$	800,000	\$	800,000	\$	800,000	\$	-
Total Project Costs	\$	5,971,020	\$	5,971,020	\$	5,971,020	\$	-

# 21. Technology

		TECHN	0L	OGY					
Description		Proposed Budget	7	Fechnology - Wireless	•	Fechnology - Classroom	Cu	rrent Budget	Difference (Approved- Current)
HARD COSTS									
Construction									
Technology - Wireless	\$	2,082,075	\$	2,082,075		-	\$	2,082,075	\$ -
Technology - Classroom	\$	2,598,334			\$	2,598,334	\$	2,598,334	\$ -
Sub-Total T	\$	4,680,409	\$	2,082,075	\$	2,598,334	\$	4,680,409	\$ -
Construction Contingency 10.00%	\$	468,041	\$	208,208	\$	259,833	\$	468,041	\$ -
Sub-Total Hard Costs	\$	5,148,450	\$	2,290,283	\$	2,858,167	\$	5,148,450	\$ -
SOFT COSTS									
Specialty Consultants									
Technology Consultant	\$	80,000	\$	40,000	\$	40,000	\$	80,000	\$ -
Sub-Total	\$	80,000	\$	40,000	\$	40,000	\$	80,000	\$ -
Document Reproduction									
Document Reproduction & Printing	\$	3,500	\$	2,000	\$	1,500	\$	3,500	\$ -
Advertisement	\$	1,200	\$	600	\$	600	\$	1,200	\$ -
Sub-Total	\$	4,700	\$	2,600	\$	2,100	\$	4,700	\$ -
Miscellaneous Expenses									
Miscellaneous	\$	30,000	\$	15,000	\$	15,000	\$	30,000	
Sub-Total	\$	30,000	\$	15,000	\$	15,000	\$	30,000	\$ -
Soft Cost Contingency 3.00%	\$	3,441	\$	1,728	\$	1,713	\$	3,441	\$ -
Sub-Total	\$	3,441	\$	1,728	\$	1,713	\$	3,441	\$ -
Sub-Total Softs Costs	\$	118,141	\$	59,328	\$	58,813	\$	118,141	\$ -
OTHER PROJECT COSTS									
OTHER I ROJECT COSTS	lacksquare								
Furniture, Fixtures & Equipment	\$	275,000	\$	-	\$	275,000	\$	275,000	\$ -
Sub-Total Other Project Costs	<u> </u>	275,000	\$	-	\$	275,000	\$	275,000	\$ -
Total Project Costs	\$	5,541,591	\$	2,349,611	\$	3,191,980	\$	5,541,591	\$ 

# 22. Energy Conservation

ENERGY CO	DNSI	ERVATION	I PI	ROJECTS				
Description		Proposed Budget	Co	Energy onservation Project	Cu	rrent Budget		Difference (Approved- Current)
ARD COSTS								
Construction								
Energy Conservation Project	\$	9,100,000	\$	9,100,000	\$	9,100,000	\$	
Sub-Total	\$	9,100,000	\$	9,100,000	\$	9,100,000	\$	
Construction Contingongy 7.50	% \$	692 E00	\$	692 E00	ď	692 E00	\$	
Construction Contingency 7.50 Sub-Total Hard Cos		682,500 <b>9,782,500</b>	\$	682,500 <b>9,782,500</b>	\$ <b>\$</b>	682,500 <b>9,782,500</b>	\$	
FT COSTS								
Architectural & Engineering								
Architectural & Engineering Architectural & Engineering	\$	244,563	\$	244,563	\$	244,563	\$	
Architectural & Engineering Reimbursable	\$	12,228	\$	12,228	\$	12,228	\$	
Sub-Total	\$	256,791	\$	256,791	\$	256,791	\$	
Specialty Consultants								
Engineering Studies / Surveys	\$	65,000	\$	65,000	\$	65,000	\$	
Geotechnical Report	\$	52,000	\$	52,000	\$	52,000	\$	
CEQA	\$	26,000	\$	26,000	\$	26,000	\$	
Sub-Total	\$	143,000	\$	143,000	\$	143,000	\$	
Construction Management								
Construction Management Reimbursable	\$ \$	195,650 9,783	\$ \$	195,650 9,783	\$ \$	195,650 9,783	\$ \$	
Sub-Total	\$	205,433	\$	205,433	\$	205,433	\$	
Plan Check & Permit Fees								
ORS/Division of the State Architect Fee	\$	52,763	\$	52,763	\$	52,763	\$	
Other Permit & Plan Check Fees	\$	50,000	\$	50,000	\$	50,000	\$	
Sub-Total	\$	102,763	\$	102,763	\$	102,763	\$	
Occument Reproduction		10.500	4	10.500	4	40.500	φ.	
Document Reproduction & Printing Advertisement	\$ \$	19,500 600	\$ \$	19,500 600	\$ \$	19,500 600	\$ \$	
Sub-Total	\$	20,100	\$	20,100	\$	20,100	\$	
Testing & Inspection								
DSA Project Inspector	\$	150,000	\$	150,000	\$	150,000	\$	
Material Testing & Inspection	\$	75,000	\$	75,000	\$	75,000	\$	
Geotechnical Inspection	\$	50,000	\$	50,000	\$	50,000	\$	
Sub-Total	\$	275,000	\$	275,000	\$	275,000	\$	
scellaneous Expenses			١.		1			
Miscellaneous Sub-Total	\$ <b>\$</b>	20,000	\$ <b>\$</b>	20,000 <b>20,000</b>	\$ <b>\$</b>	20,000 <b>20,000</b>	\$	
Sub-10tal	3	20,000	⊅	40,000	Þ	20,000		
Soft Cost Contingency 3.00		30,693	\$	30,693	\$	30,693	\$	
Sub-Total	\$	30,693	\$	30,693	\$	30,693	\$	
Sub-Total Softs Cos	ts \$	1,053,779	\$	1,053,779	\$	1,053,779	\$	
	+-	10,836,279	<u> </u>	10,836,279	<u> </u>	10,836,279	\$	

### 23. District Office

DIS	STI	RICT OFFI	CE					
Description		Proposed Budget	D	istrict Office	Cu	rrent Budget		Difference (Approved- Current)
HARD COSTS								
Construction								
District Office	\$	1,557,826	\$	1,557,826	\$	1,557,826	\$	_
Sub-Total	\$	1,557,826	\$	1,557,826	\$	1,557,826	\$	-
Construction Contingency 10.00%		155,783	\$	155,783	\$	155,783	\$	-
Sub-Total Hard Costs	\$	1,713,608	\$	1,713,608	\$	1,713,608	\$	-
SOFT COSTS								
SUF1 CUS15								
Architectural & Engineering								
Architectural & Engineering Architectural & Engineering	\$	247,500	\$	247,500	\$	247,500	\$	
Architectural & Engineering Architectural & Engineering Reimbursable	\$	12,375	\$	12,375	\$	12,375	\$	-
Sub-Total	\$	259,875	\$	259,875	\$	259,875	\$	
Sub Total	Ψ	237,073	Ψ	237,073	Ψ	237,073	Ψ	
Construction Management								
Construction Management	\$	119,953	\$	119.953	\$	119,953	\$	_
Reimbursable	\$	5,998	\$	5,998	\$	5,998	\$	_
Sub-Total	\$	125,950	\$	125,950	\$	125,950	\$	-
						•		
Plan Check & Permit Fees								
ORS/Division of the State Architect Fee	\$	6,563	\$	6,563	\$	6,563	\$	-
Sub-Total	\$	6,563	\$	6,563	\$	6,563	\$	-
_								
Document Reproduction	d.	2.500	ф	2.500		0.500	d.	
Document Reproduction & Printing Advertisement	\$ \$	2,500 600	\$ \$	2,500 600	\$	2,500	\$ \$	-
Sub-Total	\$	3,100	\$	3,100	\$ <b>\$</b>	3,100	\$	<u>-</u>
Sub-Total	Þ	3,100	Þ	3,100		3,100	Þ	-
Testing & Inspection								
DSA Project Inspector	\$	29,988	\$	29,988	\$	29,988	\$	-
Material Testing & Inspection	\$	2,500	\$	2,500	\$	2,500	\$	_
Sub-Total	\$	32,488	\$	32,488	\$	32,488	\$	-
Jud Total	-	02,100	Ψ	02,100	_	02,100	-	
Soft Cost Contingency 3.00%	\$	12,839	\$	12,839	\$	12,839	\$	-
Sub-Total	\$	12,839	\$	12,839	\$	12,839	\$	-
Sub-Total Softs Costs	\$	440,815	\$	440,815	\$	440,815	\$	-
	_							
OTHER PROJECT COSTS	_							
	_		_		_		_ ـ	
Moving	\$	-	\$	-	\$	-	\$	-
Furniture, Fixtures & Equipment Sub-Total Other Project Costs	\$ <b>\$</b>	-	\$ <b>\$</b>	-	\$ <b>\$</b>		\$ <b>\$</b>	-
Sub-10tal Other Project Costs	Þ	•	Þ	-	Þ	•	Þ	•
Total Project Costs	-	2,154,423	_	2,154,423	⊢	2,154,423	\$	

### 24. <u>District Wide</u>

		DISTRIC	ΤV	WIDE						
Description		Proposed Budget		Furniture, Fixtures & Equipment	N	Moving Costs	Cu	rrent Budget		Difference (Approved- Current)
OTHER PROJECT COCTS										
OTHER PROJECT COSTS			_							
Moving Furniture, Fixtures & Equipment Security Equipment	\$ \$ \$	1,060,000 4,609,000 27,500	\$	- 4,609,000 27,500	\$ \$ \$	1,060,000 - -	\$ \$ \$	1,060,000 4,609,000 27,500	\$ \$ \$	- -
Sub-Total Other Project Costs	\$	5,696,500	\$	4,636,500	\$	1,060,000	\$	5,696,500	\$	-
Tatal Dusingt Coate	¢	T (0) T00	<u></u>	4.626.500	đ	1.060.000	<b>d</b>	T (0) T00	¢	
Total Project Costs	\$	5,696,500	\$	4,636,500	\$	1,060,000	\$	5,696,500	\$	-

# 25. Program Costs

Program Costs   Program Costs   Current Budget   Current Budget   Program Costs   Current Budget   Current		PR	OG!	RAM COS	ΓS					
Administration   District Staff Cost/Program Management Costs   \$ 1,375,000   \$ 1,375,000   \$ 1,25,000   \$ 125,000   \$ 125,000   \$   \$   \$ 1,500,000   \$   \$   \$ 1,500,000   \$   \$   \$   \$   \$   \$   \$   \$   \$	Description		:	-	Pr	ogram Costs	Cu	rrent Budget		Difference (Approved- Current)
District Staff Cost/Program Management Costs   S   1,375,000   S   1,375,000   S   1,25,000   S   1,25,000   S   1,25,000   S   1,25,000   S   1,500,000   S   Sub-Total   S   1,500,000   S   1,500,000   S   Sub-Total   S   1,500,000   S   1,500,000   S   Sub-Total   S   1,500,000   S   1,500,000   S   Sub-Total   S   150,000   S   150,000   S   150,000   S   Sub-Total   S   270,000   S   270,000   S   270,000   S   Sub-Total   S   270,000   S   270,000   S   Sub-Total   S   270,000   S   Sub-Total   S   270,000   S   Sub-Total   S   270,000   S   Sub-Total   S   Sub	PROGRAM COSTS									
Legal Fees	Administration									
Legal Fees	District Staff Cost/Program Management Costs		\$	1,375,000	\$	1,375,000	\$	1,375,000	\$	
Sub-Total   \$ 1,500,000   \$ 1,500,000   \$							\$	125,000	\$	
Master Plan Costs							\$			-
Master Plan Costs	Snecial Consultants									
Hazardous Material Consulting   \$ 40,000   \$ 40,000   \$ 50,000	-		\$	150,000	\$	150,000	\$	150,000	\$	
Design Guidelines, Standard Specifications   \$ 30,000   \$ 30,000   \$ 270,000   \$     Sub-Total   \$ 270,000   \$ 270,000   \$ 270,000   \$     Program Support Costs	Hazardous Material Consulting					,		,		
Sub-Total   \$ 270,000   \$ 270,000   \$	Geotechnical Report		\$	50,000		50,000	\$	50,000	\$	-
Program Support Costs         Fringing Supplies & Reimbursables         \$ 65,000         \$ 65,000         \$ 65,000         \$ 65,000         \$ 65,000         \$ 65,000         \$ 5,000         \$ 25,000										